G.6 a) The tidal datum for this project is Mean Lower Low Water. The operating tide station at Virginia Key, FL (872-3214) served as direct control for the datum determination. No predicted tides were used during this project.

b) Zoning for this project is consistent with the project instructions.

A request for smooth tides was faxed on April 24, 1997. The smooth tides were received on June 23, 1997. Smooth tides were explied in the field.