G.3 Tide zoning for this project is consistent with the Project Instructions. Tide correctors were developed by applying a -30 minute time difference and a x0.97 range ratio to the unverified observed tides at Sandy Hook, NJ (Station 853-1680). Tide correctors were computed in HPS and applied to DSF and **SeaBat** data.