

Sheet	Reg_No	Start	LKM	LNM	SQNM	% Complete	LNM	SQNM	Completed	Submitted
A	HI 1612	1/13/2007	28.20	15.23	0.00	100%	3240	59.64	06/02/2007	
B	HI 1613	2/20/2007	0.40	0.22	0.00	100%	1515	28.01	06/02/2007	
C	HI 1614	1/9/2007	1.40	0.76	0.00	100%	1623	29.55	06/01/2007	
D	HI 1615	2/11/2007	4.90	2.65	0.00	100%	4093	75.65	06/01/2007	

LAKE BORGNE AND APPROACHES

Accomplished	Dec 2006	January	February	March	April	May	June
Days on Project	0	23	28	31	30	31	2
LNM/S/S	0.00	1927.75	2471.60	3018.68	2235.64	1398.43	18.84
LNM/Interferometric BATHY	0.00	718.68	1280.13	1665.66	1190.12	903.13	10.31
LNM/Sidebeam	0.00	609.07	1191.47	1353.02	1045.52	495.30	8.53
Total LNM	0.00	1927.75	2471.60	3018.68	2235.64	1398.43	18.84
Total LKM	0.00	2459.00	4577.40	5590.60	4140.40	2589.90	34.90
SONM	0.00	26.52	51.18	64.73	45.40	27.55	0.00
SVP Casts	0.00	226.00	197.00	200.00	149.00	163.00	17.00
Bottom Samples	0.00	0.00	35.00	12.00	65.00	100.00	0.00
Tide Gauges Inst	1	0	0	0	0	0	0
Position Control Stations Inst	0	0	0	0	0	0	0

Downtime Type (Days)	Dec 2006	January	February	March	April	May	June
Weather	0.00	13.60	10.20	4.70	15.10	18.20	0.00
Mechanical	0.00	0.10	0.90	0.20	0.00	0.00	0.00
Electronic	0.00	0.20	2.70	0.10	0.00	0.90	0.00
Vessel Maintenance	0.00	0.20	0.00	4.50	0.70	4.00	0.00
Off Project	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Vessel Shutdown	0.00	0.00	0.00	0.00	0.00	0.00	3.00

Sheet A H11612

Coverage

- HI1612_coverage_to_date_2007
- HI1613_coverage_to_date_2007
- HI1614_coverage_to_date_2007
- HI1615_coverage_to_date_2007

Sheet D H11615

Sheet B H11613

Sheet C H11614

Progress Sketch

S-J977-KR-SAIC
 Lake Borgne, LA
 Sheet A - H11612
 Sheet B - H11613
 Sheet C - H11614
 Sheet D - H11615
 June 2007

Science Applications International Corp.
 Walter S. Simmons, Hydrographer